

Prince George's County

Department of Permitting, Inspections and Enforcement

SITE/ROAD PLAN REVIEW DIVISION

9400 Peppercorn Place Largo, Maryland 20774 301.636.2060 ◆ FAX: 301.925.8510



AS-BUILT CHECKLIST FINAL SWM POND

This checklist serves as a guide for the consultant in the preparation and for the County the review of the Final SWM facility As-builts in preparation for County and PGSCD acceptance. Any questions regarding items contained herein should be referred to the Prince George's County DPIE for clarification. Applicable page number or section in the Stormwater Management Design Manual, County Code, PGSCD Reference Manual, or Maryland Design Manual are included for reference.

NOTE: PLANS SUBMITTED WITHOUT A COMPLETED CHECKLIST MAY BE RETURNED WITHOUT REVIEW

Site/Project Name:	_ Date:
Permittee:	_ Consultant:
Phone Number:	Phone Number:
Email Address:	Email Address:
Site Development Concept Plan No.:	Site Development Plan No.:
DPIE Case No.:	
Consultant: Please complete the checklist below by indi	cating the following:
C or \checkmark = Complete or checked; X = Not Applicable; O =	Outstanding, need to address
Please place the appropriate symbol in the CONSULT of	

Item #	Checklist Item	Reference	CONSULT	DPIE
A	METHODOLOGY			
A-1	The above information must be boxed in red ink on the As-	SCD VII-18		
	built plan.			
A-2	A box with constructed values/items inside must be made	SCD VII-18		
	beside design values/items if they were different from the			
	constructed values or items. A box around the design value			
	with a checkmark may be used if the constructed value is the			
	same as the design value.			
A-3	Field survey elevations to the nearest 0.1 foot are sufficient	SCD VII-18		
	except where positive drainage needs to be proven.			
A-4	Provide Liber and folio for stormwater easements required by	15.3.1		
	this permit.			
A-5	Provide name of engineering/land surveyors that prepared the	SCD VII-18		
	As-built Plan with Contact Information.			

В	AS-BUILT PLAN CERTIFICATION STATEMENTS		
B-1	Provide Certifications from suppliers for materials used in	SCD VII-19	
	construction of the facility (principal spillway, control structure,		
	PVC pipe, aggregate, wetland plantings, etc.), as appropriate.		
	Submittal Requirements:		
	One (1) copy Signed and Sealed of the As-built		
	R-20 runs if built pond topography, volumes or		
	openings are different than design		
	Computations report, Change Control of the American August 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1.		
	SWM Dam Safety As-built approved plans		
	Geotechnical Certification Paral Common Charles and MD 14 (if analyze bla)		
	Pond Summary Sheet, and MD-14 (if applicable). Post Approved Process For the Prince County of the Prince Cou		
	 Post Approval Process For the Prince George's County Team Three (3) sets of copies, of the approved SWM As- 		
	built plans are required.		
B-2	A letter from the Geotechnical Engineer certifying that the	SCD VII-19	
D-Z	unified soil classes, and compaction and concrete test results,	SCD VII-17	
	and other material inspected by the geotechnical engineer meet		
	Md-378 specifications or as modified on the approved plan.		
	Attach the Geotechnical Engineer's Certification Letter onto the		
	As-Built Plan.		
B-3	The following certification statement is required to be placed on	SCD VI-55	
	the approved mylar and signed and sealed by a professional		
	engineer:		
	I hereby certify that the facility was constructed as shown on		
	this "As-built" plan and meets or exceeds the requirements of		
	the Natural Resources Conservation Service - Maryland Conservation Practice for Standard for Ponds (MD-378) and		
	the approved pond plans and specifications.		
	the approved point plants and specifications.		
	Certify means to state or declare a professional opinion based		
	upon onsite inspections and material tests which are conducted		
	during construction. The onsite inspections and material tests		
	are those inspections and tests deemed sufficient and		
	appropriate by commonly accepted engineering standards.		
	Certify does not mean or imply a guarantee by the engineer nor		
	does an engineer's certification relieve any other party from		
	meeting requirements imposed by contract, employment, or		
	other means, including meeting commonly accepted industry practices.		
	practices.		
	The following may be used for the Vegetative Cover		
	certification.		
	I hereby certify that the Pond Vegetative Cover exceeds 95%.		
B-4	Provide Fencing Certification if applicable.	SCD VII-19	
B-5	Provide MD-14 updated to reflect as-built conditions.		
C	INFORMATION REQUIRED, AS APPLICABLE	000	
C-1	Provide As-built profile along the centerline of the embankment	SCD VII-18	
	with top elevation. Top elevations elevations are to be equal to		
- C 2	or higher than the required design elevation.	CCD VIII 10	
C-2	Provide As-built profile along the centerline of the principal	SCD VII-18	
	spillway extending below the protected outfall or to the		
	downstream manhole structure.		

0	INTEGRALATION REQUIRED ACARDITION I			
C	INFORMATION REQUIRED, AS APPLICABLE	0.07		
C-3	Provide As-built profile along the centerline of the emergency spillway and a cross section, if applicable.	SCD VII-18		
C 1		CCD VIII 10		
C-4	Provide As-built dimensions, elevations, and type of material for the riser/control structure and base.	SCD VII-18		
C-5	Provide As-built diameter, length, inverts and type of material	SCD VII-18		
	for the principal spillway, underdrains, and observation/			
	cleanout wells.			
C-6	Provide As-built outfall protection as specified (i.e. length,	SCD VII-18		
	width, depth, size of rip-rap (d50 and class), and filter cloth).	SCD VII 10		
C-7	Provide As-built of the number, size, and location of the anti-	SCD VII-19		
C-7	seep collars, precast collars, and cradles as appropriate.	3CD VII-19		
C-8	Provide As-built size, location, elevation, height and type of	SCD VII-18		
C-0	trash rack device(s) and anti-vortex device, if applicable.	3CD VII-10		
C-9	Verify elevations of the "ESD volume", 1, 10, 25, and/or 100			
C-9	year storms, for Final As-Built only, as applicable.			
0.10	, 11	CCD IIII 40		
C-10	Provide As-built topography and/or dimensions of the	SCD VII-19		
	stormwater management facility as separate insert at same			
	scale as SWM plan. It may be on same sheet as plan view.	000		
C-11	Provide As-built core trench limits, side slopes, and elevation of	SCD VII-18		
6.15	bottom of cut off trench.	000 177		
C-12	Provide As-built elevation and location of Safety and	SCD VII-18		
0.10	Maintenance benches, if applicable.	0.000 1111 10		
C-13	Provide As-built invert, size, length of control structure	SCD VII-19		
	dimensions including low stage orifices and high stage weir			
0.11	crests. Include emergency spillway.			
C-14	Confirm that vented/non-vented minimum 30" manhole covers			
	and steps provided for maintenance access.			
C-15	Provide As-built location, number, and species of landscape/			
	wetland plantings Include landscape plan with as-built plan set.			
C-16	Submit/Include drainage area map in As-Built Set.			
C-17	Provide Statement that all construction is in accordance with			
	Prince George's County Standards, Details and Specifications.			
D	ACCEPTABLE CONSTRUCTION			
D-1	Pipe diameter, length, materials, cradle, and elevations match Design Plan.	SCD VII-20		
D-2	Riser must be as designed with correct orifice and/or weir	SCD VII-20		
	dimensions and elevations			
D-3	Trash rack, number of anti-seep collars, and size match Design	SCD VII-20		
	Plan.			
D-4	Emergency spillway may be 1-2% steeper, but no flatter than	SCD VII-20		
	design, and no narrower than design. Spillway is located and			
	aligned as shown on approved plans.			
D-5	Embankment top elevation must be no less than design	SCD VII-20		
	elevation plus allowance for settlement (as shown on plans), or			
	the minimum freeboard requirement must be met plus			
	allowance for settlement (as shown on plans).			
D-6	Top width and side slopes must meet design requirements.	SCD VII-20		
	Show As-Built contours in two foot intervals			
D-7	Must have proper relationship between principal spillway crest,	SCD VII-20		
	emergency spillway crest, and top of dam. (All elevations must			
	be equal to the design elevations or relative to each other and			
	the required volumes.)			
D-8	Must have an acceptable outlet (proper elevations, rip-rap size,	SCD VII-20		
	length, filter cloth, etc.) according to the plan.			
D-9	Location and quantity of landscape/wetland plantings are per	SCD VII-20		
	plan. No trees or shrubs in non-woody buffer or embankment.			
			·	

D	ACCEPTABLE CONSTRUCTION		
D-10	Construction shall be in strict accordance with the approved	SCD VII-20	
D-10	plans and criteria for the pond(s), unless approval for any	3CD VII-20	
	proposed changes are approved by the Prince George's Soil		
	Conservation District prior to the construction.		
D-11	The compaction and unified soil class requirements as directed	SCD VII-20	
	are met.		
D-12	Elevation and location of Safety and Maintenance benches, if		
	applicable, match Design Plan.		
D-13	Provide location and material of maintenance access road,		
	entrance gate and driveway apron.		
D-14	Flow splitter diversion pipe/weir invert, size, and location		
	match Design Plan.		
D-15	Incoming and outgoing storm drain sizes, inverts, and outfall		
	dimensions match Design Plan.		
D-16	Thickness and type of rip rap, coarse/fine aggregates, and		
	planting soil match Design Plan.		
D-17	The top width and side slopes of the embankment must meet	SCD VII-20	
	design requirements.		
D-18	Verify the original design computations (sediment control for		
	dam safety) with corrections/As-Built conditions meet intent as		
	necessary.		
D-19	Provide storage deviation verification (i.e. TR-20 computer run	15.3.2	
	to show adequate storage volume and discharge rates for water		
D-20	quality or 100-year.	SCD VII-18	
D-20	Verify that the sediment basin or stormwater management facility is constructed within the recorded SWM easement area.	SCD VII-18	
Е	SUPPORTING DOCUMENTATION		
Ľ	3011 OKTING DOCUMENTATION		
E-1	Provide approved shop drawings for non standard structures.	15.1	
E-2	Provide material certifications and delivery tickets for pipe,	15.1	
	backfill material, pipe bedding, and rip rap. Provide this		
	information to County Inspector and the professional preparing		
	as-built drawing.		
E-3	Provide Video tape of all pipes 48" or less in diameter. Provide	15.1	
	this information to County Inspector.		

I hereby Certify that these documents were prepared or approved by me, and that I am a professional engineer or professional land surveyor duly licensed under the laws of the State of Maryland, License No	
Signature Date	