



Prince George's County
 Department of Permitting, Inspections
 and Enforcement
SITE/ROAD PLAN REVIEW DIVISION
 9400 Peppercorn Place
 Largo, Maryland 20774
 301.636.2060 ♦ FAX: 301.925.8510



**MD-378 POND
 INSPECTION CHECKLIST**

7a. Precast Riser Shop drawings approved by Design Consultant, accepted by County, visual inspection of riser (no cracks, spalling, exposed steel, incorrect dimensions, honeycombing, certification from supplier, watertight joints, and wall and opening dimensions per plan. 7b. Cast-In-Place Riser: Wall and opening dimensions per plan, re-bar size, number, spacing acceptable, concrete testing and certification, watertight joints, extreme weather provisions.		
8. Valve/orifice plate installation. Note: may be delayed for Sediment Control purposes.		
9. Backfilling of principal spillway		
10. Underdrain (if applicable) location, pipe size, filter cloth, gravel, field adjustments		
11. Pond channelization work and pond outfall protection		
12. Diversion of stream through principal spillway		
13. Construction of embankment, lifts, compaction, soil material, location, and dimensions		
14. Construction of emergency spillway in cut		
15. Permanent vegetative stabilization, delivery tickets from supplier		
16. Other items. (Set valve(s) to design opening values, if required)		
17. Final inspection		

Total number of Pond(s) installed for this inspection: _____

❖ Required inspection by DPIE Site/Road Inspector.

NOTES:

- Permittee to supply Design Engineer with delivery tickets for all materials used in Pond construction, for submission with the as-built package.
- See construction specifications this plan for detailed requirements.
- A copy of this completed checklist must be submitted as part of the stormwater management as-built package.