



**Prince George's County**  
 Department of Permitting, Inspections  
 and Enforcement  
**SITE/ROAD PLAN REVIEW DIVISION**  
 9400 Peppercorn Place  
 Largo, Maryland 20774  
 301.636.2060 ♦ FAX: 301.925.8510



## GREENROOF CONSTRUCTION INSPECTION CHECKLIST

This checklist serves as a guide for permittee and DPIE Site/Road Inspector to review construction progress verify acceptance before acceptance of device.

Site/Project Name: \_\_\_\_\_ Date: \_\_\_\_\_

Field Engineer: \_\_\_\_\_ Permittee: \_\_\_\_\_

Permit No: \_\_\_\_\_ Structure Number: \_\_\_\_\_

DESCRIPTION OF STAGE	DPIE	PERMITTEE
<b>Preconstruction Meeting:</b> Inspection and approval of each practice is required at these points prior to proceeding with the next step of construction. Contact the DPIE Site/Road Inspector with twenty-four (24) hours' notice (DPIE telephone: 301-883-3820 or the automated inspection request system at 301-883-5390). The DPIE Site/Road Inspector may waive an inspection and allow the permittee per a prior written scheduled arrangement. Work completed without DPIE approval may result in the permittee having to remove and reconstruct the unapproved work. Each of the steps listed below must be verified by either the DPIE Site/Road Inspector and/or the Permittee.		
1. The Third Party Inspector (TPIP) or similar shall verify the roof structure, membrane, drainage system is properly installed before proceeding with media installation.		
2. The soil media, depth, and dimensions matches plan.		
3. Plant material conforms to approved plans.		

**For SWM Certification Only.**

Total area of Green Roof installed for this inspection: \_\_\_\_\_ sf

❖ Required inspection by DPIE Site/Road Inspector.