

ID	Task Name	Start	Finish	2023	2024	2025										
				Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
1	Agency Coordination / Finalize State and Local Planning Approval / NEPA	Wed 3/1/23	Fri 9/1/23	[Green Bar]												
2	Complete Advertisement Documents / PS&E	Wed 3/1/23	Sun 10/1/23	[Green Bar]												
3	Right of Entry / Railroad Agreement	Wed 3/1/23	Sun 10/1/23	[Green Bar]												
4	Advertisement	Sun 10/1/23	Wed 11/1/23													
5	Concurrence in Award / Procurement	Wed 11/1/23	Fri 12/1/23													
6	Type B Engineers Office	Thu 2/1/24	Fri 3/1/24													
7	Construction Stakeout	Fri 3/1/24	Mon 4/1/24													
8	Mobilization and Demobilization	Fri 12/1/23	Thu 2/1/24													
9	Test Pit Excavation	Mon 4/1/24	Tue 4/30/24													
10	Maintenance of Stream Flow Bridge No. P-0205	Sun 6/16/24	Fri 11/1/24													
11	Superstructure Concrete For Bridge - P-0205	Sun 9/1/24	Fri 11/1/24													
12	Maintenance of Stream Flow Bridge No. P-0220	Sun 6/16/24	Fri 11/1/24													
13	Single Reinforced Concrete Box Culvert - P-0220	Mon 7/1/24	Sun 9/1/24													
14	Class 3 Excavation - P-0220	Mon 7/1/24	Thu 8/1/24													
15	Removal of Portions of Existing Structure - P-0220	Thu 8/1/24	Sun 9/1/24													
16	Maintenance of Stream Flow Bridge No. P-0283	Sun 6/16/24	Fri 11/1/24													
17	Bearing Modification - P-0190 and P-0283	Sun 9/1/24	Fri 11/1/24													
18	Maintenance of Stream Flow Bridge No. P-0294	Sun 6/16/24	Fri 11/1/24													
19	Repointing Masonry Joints - P-0294	Mon 7/1/24	Thu 8/1/24													
20	Maintenance of Stream Flow Bridge No. P-0490	Sun 6/16/24	Fri 11/1/24													
21	Maintenance of Stream Flow Bridge No. P-0596	Sun 6/16/24	Fri 11/1/24													
22	Protective Jacket for Steel Pile - P-0490	Sun 9/1/24	Fri 11/1/24													
23	Class II Riprap for Slope and Channel Protection - P-0185 and P-0490	Mon 7/1/24	Thu 8/1/24													
24	Jacking Existing Stringer P-0190 and P-0283	Sun 9/1/24	Fri 11/1/24													
25	Anchor Bolt Replacement	Sun 9/1/24	Fri 11/1/24													
26	Replacement of Elastomeric Bearing Pads - P-0190	Sun 9/1/24	Fri 11/1/24													
27	Substructure Repair Using Mix #6 Concrete	Thu 8/15/24	Sun 9/15/24													
28	Epoxy Pressure Injection	Thu 8/15/24	Sun 9/15/24													
29	Type II Deck Repair - P-0396, P-0484 and P-0490	Thu 8/15/24	Thu 5/1/25													
30	Fabricated Structural Steel - P-0190, P-0204, and P-0490	Mon 7/1/24	Mon 9/1/25													
31	Contingent Fabricated Structural Steel	Mon 7/1/24	Mon 9/1/25													
32	Cleaning and Painting Portions of Existing Bridge No. P-0117	Thu 5/1/25	Mon 9/1/25													
33	Cleaning and Painting Portions of Existing Bridge No. P-0169	Thu 5/1/25	Mon 9/1/25													
34	Cleaning and Painting Portions of Existing Bridge No. P-0185	Sun 9/1/24	Tue 12/31/24													
35	Cleaning and Painting Portions of Existing Bridge No. P-0190	Sun 9/1/24	Tue 12/31/24													
36	Cleaning and Painting Portions of Existing Bridge No. P-0198031	Thu 5/1/25	Mon 9/1/25													
37	Cleaning and Painting Portions of Existing Bridge No. P-0198041	Thu 5/1/25	Mon 9/1/25													
38	Cleaning and Painting Portions of Existing Bridge No. P-0204	Thu 5/1/25	Mon 9/1/25													
39	Cleaning and Painting Portions of Existing Bridge No. P-0205	Sun 9/1/24	Tue 12/31/24													
40	Cleaning and Painting Portions of Existing Bridge No. P-0273	Thu 5/1/25	Mon 9/1/25													
41	Cleaning and Painting Portions of Existing Bridge No. P-0283	Sun 9/1/24	Tue 12/31/24													
42	Cleaning and Painting Portions of Existing Bridge No. P-0294	Sun 9/1/24	Tue 12/31/24													
43	Cleaning and Painting Portions of Existing Bridge No. P-0396	Sun 9/1/24	Tue 12/31/24													
44	Cleaning and Painting Portions of Existing Bridge No. P-0484	Sun 9/1/24	Tue 12/31/24													
45	Cleaning and Painting Portions of Existing Bridge No. P-0490	Sun 9/1/24	Tue 12/31/24													
46	Cleaning and Painting Portions of Existing Bridge No. P-0579	Thu 5/1/25	Mon 9/1/25													
47	Cleaning and Painting Portions of Existing Bridge No. P-0596	Sun 9/1/24	Tue 12/31/24													
48	Maintenance of Traffic	Sat 2/1/25	Sat 11/1/25													
49	Graded Aggregate Base for Maintenance of Traffic	Sat 2/1/25	Sat 11/1/25													
50	Asphalt for Maintenance of Traffic	Sat 2/1/25	Sat 11/1/25													
51	Removal of Existing Sidewalk	Sat 3/1/25	Tue 4/1/25													
52	5 Inch Concrete Sidewalk	Thu 5/1/25	Sun 6/1/25													
53	Metal Railing Three Strand - P-0185	Sun 12/1/24	Tue 12/31/24													
54	Bridge Roadway Seal Replacement	Tue 4/1/25	Tue 7/1/25													
55	Drainage Trough For Existing Bridge	Sun 9/1/24	Mon 9/1/25													
56	Protective Barrier for Portion of Bridge over Electrified Railroad - P-0273	Sat 3/1/25	Tue 4/1/25													
57	Traffic Barrier W-Beam One-Sided End Treatment (Type C)	Thu 5/1/25	Sun 6/1/25													
58	Traffic Barrier W-Beam Radius Anchorage (Type L) - P-0220	Thu 5/1/25	Sun 6/1/25													
59	Traffic Barrier W-Beam Using 6 Foot Post	Tue 4/1/25	Thu 5/1/25													
60	Traffic Barrier W-Beam 6 Foot Post	Tue 4/1/25	Thu 5/1/25													
61	6 Foot Galvanized Chain Link Fence	Thu 5/1/25	Sun 6/1/25													
62	Superpave Asphalt Mix 12.5mm for Surface, PG 64S-22, Level 2	Tue 7/1/25	Mon 9/1/25													
63	Standard Milling Asphalt Pavement over 1 Inch to 2.5 Inch Depth	Tue 7/1/25	Mon 9/1/25													
64	Object Markers	Wed 10/1/25	Sat 11/1/25													
65	5 Inch White Thermoplastic Pavement Markings	Wed 10/1/25	Sat 11/1/25													
66	5 Inch Yellow Thermoplastic Pavement Markings	Wed 10/1/25	Sat 11/1/25													